AGENCY: MINISTRY OF WORKS AND TRANSPORT

S/N	NAME OF PROJECT	NAME OF CONTRACTOR	DATE OF AWARD	CONTRACT SUM	COMPLETION PERIOD	SOURCES OF FUNDINGS
1	Construction of Oba Adesoji Aderemi East Byepass	Slava-Yeditepe	26th February, 2013	16,666,491,125.47	12 Months	State Govt.
2	Dual. Of Osogbo-Ikirun-Ila Odo- kwsb	Samya Nig. Ltd.	May, 2012	20,000,000,000.00	24 Months	State Govt.
3	Construction of Trumpet Bridge and Dual of Gbongan-Akoda Junction	RATCON Nig. Ltd.	25th March, 2013	35,000,000,000.00	18 Months	State Govt.
4	Osogbo Township Roads	RATCON Nig. Ltd.	17th February, 2012	4,095,000,000.00	9 Months	State Govt.
5	Ilesa Township Roads	RATCON Nig. Ltd.	17th February, 2012	5,177,251,077.16	9 Months	State Govt.
6	Rehabilitation/Upgrading of Six(6) Selected Roads Across the State of Osun	Hongye Int.	17th February, 2012	22,000,000,000.00	18 Months	State Govt.
7	Construction & Dualisation of Access Road to Uniosun Main Campus, Osogbo	Kudwin Nig. Ltd.	September, 2012	624,708,661.60	9 Months	State Govt.
8	Construction of M.K.O. Abiola Airport	J. M. & As	14th December, 20:	11,000,000,000.00	12 Months	State Govt.
9	Rehabilitation of selected ile-Ife- Township Phase II	HANSMAG NIG. LTD.	24th April, 2014	645,250,148.81	12 Months	State Govt.
10	Rehabilitation of selected ile-Ife- Township Phase I	HANSMAG NIG. LTD.	May, 2013	842,262,052.58	12 Months	State Govt.

11	Construction of Police Station- Oke-Oyo -CAC Apanla Jesu - Ejigbo/Masifa Road, Ejigbo	Halis Matrix	Aug., 2014	433,490,699.40	12 Months	State Govt.
12	Ifon - Ilie-Ilosin - Ogbomoso Detour	Bon Qualite Ltd.	Sept, 2010	1,619,912,953.27	9 Months	State Govt.

AGENCY: OSUN STATE WATER CORPORATION

S/ I	N NAME OF PROJECT	NAME OF CONTRACTOR	DATE OF AWARD	CONTRACT SUM	SOURCES OF FUNDING	REMARKS
	Rehabilitation of New Ede Headworks (Local Component)	PCL - Fechrad Nig. Ltd.	2012	698,922,783.50	State (Bond)	On-Going
	Award of Contract for Rehabilitation of New Headwork's Pumping Plant	Messrs Eauxwell	2012	855,625,229.37	State (Bond)	On-Going
	Consultancy Services for the additional works on the expansion. Modernisation and Rehab ilitation of pipeline distribution networks for Ede waterworks for Ede Waterworks services areas.	Messrs Consek Associate Ltd.	2013	50,000,000.00	State Govt.	On-Going
,	4 Completion of Repair of Ede and Eko Ende Dam Gates	Ereka Nig. Ltd.	2012	73,663,445.00	State Govt.	On-Going

	Contract for the					
5	Reconstruction/Rehabilitation	Novena Eng. Services Nig. Ltd.	2012	440,031,672.50	State Govt.	On-Going
	of Ora Water Scheme					

AGENCY: OSUN STATE WATER CORPORATION ILESA WATER SUPPLY AND SANITATION PROJECT

S/N	NAME OF PROJECT	NAME OF CONTRACTOR	DATE OF AWARD		COMPLETION PERIOD	SOURCES OF FUNDING
1	Financial Auditing Consultancy	BDO Professional Services	16th Nov., 2016	84,057.00	Dec., 2020	Islamic Development Bank
2	Construction of Transmission Main and Booster Pumping Station	GAMJ I NIGERIA COMPANY	27th April, 2017	15,992,655.46	Nov., 2019	Islamic Development Bank
3	Construction of 3Nos 10,000 Cum circular concrete reservoirs	GAMJ I NIGERIA COMPANY	7th June, 2017	9,704,057.61	Nov., 2019	Islamic Development Bank
4	Design, review and Supervision Consultancy	Mahob Consulting Engineering Company	16th May, 2017	2,229,464.47	Dec., 2020	Islamic Development Bank

PROCUREMENT/PROJECTS EXECUTED BY THE GOVERNMENT OF THE STATE OF OSUN FROM 2010 - 2019

AGENCY: OSUN STATE WATER CORPORATION

S/N	NAME OF PROJECT	NAME OF CONTRACTOR	DATE OF AWARD	CONTRACT SUM	SOURCES OF FUNDINGS	REMARKS
1	Emergency Rehabilitation of New Ede Headworks	Segmahsen and Co. Nig. Ltd.	2011	417,974,970.00	State	Completed
2	Ilesa Water Project Consultancy Service	OSOT Associates	2011	20,000,000.00	State	Completed
3	Supply of 200KVA Basic generating set for Ikeji Ile/Ipetu Jessa Waterworks	Murphdex Intl' Co. Ltd.	2012	8,769,600.00	State	Completed
4	Supply of 12.5KVA Basic generating set for Eko-Ende Waterworks	Mahob Consulting Engineering Company	2012	2,082,780.00	State	Completed
5	Supply of 60KVA Basic generating set for OSWC Headquarters	Messrs S.K. Akinola Worldwide Ltd.	2012	3,961,980.00	State	Completed
6	Supply of 60KVA Basic generating set for Ifewara Dam	Messrs Interface Advance System	2012	3,698,780.00	State	Completed
7	Supply of 100KVA Basic generating set for Okinni Dam Site	Messrs Honey T. Scientific Ltd.	2012	4,666,680.00	State	Completed
8	Rehabilitation of the Eko-Ende and New Ede Walkway on the Dam Gate	Ereka Nig. Ltd.	2012	33,598,113.80	State	Completed
9	Appraisal and detailed design of treatment Plan A and B of Old Ede Headworks	AOP Consult Ltd.	2012	22,771,875.00	State	Completed
10	Revamping of the filter bed at New Ede Headworks	Geostruct Coy. Nig. Ltd.	2012	5,250,000.00	State	Completed

11	Supply of Pipes and Fittings for repair and maintenance of pipelines across the state	Kaybabs Coy. Nig. Ltd.	2012	17,120,250.00	State	Completed
12	Supply of 80 Drums of 45Kg High Test Hypochlorine (HTH)	Dantos Chemical Nig. Ltd.	2012	4,680,000.00	State	Completed
13	Supply of 52.5 Metric Tonns of H	Silverline Chemical Nig. Ltd.	2012	5,460,000.00	State	Completed
14	Re-establishment of Beacons and Surveying of Corportion/maintenance of Reserviours/Corporation's landed property around the Iwo Dam Site	Ministry of Lands, Physical Planning and Urban Development	2012	2,746,900.00	State	Completed
15	Rehabilitation of New Ede HeadWorks (USD 4,259,899.75)	PCI-Fechrad Nig. Ltd.	2012	672,297,378.50 2,189,341.40	State	Completed
16	Additional Works oon redesigning and realignment of the new Pipeline	AOP Consult Ltd.	2013	3,822,748.87	State	Completed
17	Consultancy works for the design/expansion of distribution network within New Ede Headworks service area including Gbongan/Odeomu/Ife Osun/Erin/Ilobu	Messrs Consek Associates Ltd.	2013	154,242,299.00	State	Completed
18	Rehabilitation of New Ede HeadWorks Power Generators	Hamook Holdings Nigeria Ltd.	2013	328,046,787.97	State	Completed

19	Supply of 80 Drums of 45Kg High Test Hypochlorine (HTH)	Kuroko Investment Nig. Ltd.	2013	4,680,000.00	State	Completed
20	Document Preparation in support of the feasibility studies for New Ilesa Water Projects as requested by Islamic Development Bank (IDB) including Project Appraisala dn updating of cost Estimates Engagement of Consultants	Messrs Lead-About Consultign Ltd.	2013	32,864,535.00	State	Completed
21	Consultancy Services for the Design/Construction of New Transmissiona dn Distribution System for Ilesa Township Water Project including the design of a new reservoir in Osogbo and Procurement of 3 Project Vehicles	Messrs Ciwat Engineering Consultant	2013	87,144,029.08	State	Completed
22	Completion of oustanding jobs on Dam gates at Eko-Ende and Ede	Ereka Nig. Ltd.	2013	33,598,113.80	State	Completed
23	Supply of 52.5 Metric Tonns of Hydrated Lime	PCL Works Ltd.	2013	5,460,000.00	State	Completed
24	Supply of 95 Nos of 500Kg/Drum of Liquid Chlorine	Lardpharm Int. Ltd.	2013	4,465,000.00	State	Completed

25	Supply of 52.5 Metric Tonns of Hydrated Lime	Dotsans Olumide and Co. Ltd.	2013	5,460,000.00	State	Completed
26	Consultancy Services for the Rehabilitation and Expansion of Ejigbo Water Supply Scheme	RLM Consulting Ltd.	2013	45,787,546.56	State	Completed
27	Consultancy Services for the Rehabilitation, Upgranding and Expansion of Esa-Odo Water Supply Scheme	Konsaderm Associates	2013	78,536,890.70	State	Completed
28	Consultancy Services for the Rehabilitation and Expansion of Eko-Ende Water Supply Scheme	Windstar Global Consulting Ltd.	2013	119,332,458.82	State	Completed
29	Purchase of 5,000 Metric Tons fo Aluminium Sulphate for treatment of water in all waterworks across the State	Sunshine oila dn chemical Dev. Company Ltd.	2013	256,000,000.00	State	Completed
30	Engagement of Consultants for the Design fo Ora, Ajagunlase, Assejire and Ifetedo Water Schemes	Messrs Comprehensive Engineering Consultants (CEC)	2013	119,271,425.00	State	Completed
31	Consultancy Services on the additional request on documentation preparation and updating of Feasibility report with respect to New Ilesa Water Supply and Sanitation Project	Lead-About Consulting Ltd.	2013	32,864,535.00	State	Completed

32	Strategic commercial projection on managing the rehabilitation of New Ede Headworks	Intrepid Communications	2013	20,000,000.00	State	Completed
33	Supply of 212.5 Metric Tons of 50kg/Bags Hydrated Lime	West Stone and Marble Processing Company Limited	2014	25,500,000.00	State	Completed
34	Consultancy Services to Update the Environmental Impact Assessment on the New Ilesa Water Supply Project	BODLEY Company Ltd.	2014	15,000,000.00	State	Completed
35	Contract for Evacuating, Hauling and Staking of 800mm Diameter Ductile Iron Pipe from Osogbo to Kajola	OPUS Links Services Ltd.	2014	22,190,272.48	State	Completed
36	Consultancy Services on the Design/Construction Supervision on the Water Treatment Plant for the New Ilesa Water Supply Project	CIWAT Engineering Consultants	2014	31,874,006.03	State	Completed
37	Consultancy Service on Tariff for the State Water Corporation	Management and Economic Development Associates Ltd.	2014	21,585,000.00	State	Completed
38	Consultancy Services on the design of workable affordable Sanitation System for New Ilesa Water Supply Project	Hons Nigeria Limited	2014	23,350,840.11	State	Completed

39	Consultancy Services on the design of Public Private Partnership Options for New Ilesa Water Supply Project	Weir Capacity Limited	2014	30,000,000.00	State	Completed
40	Installation of BILLING sOFTWARE System and Website Design	Capin System Ltd	2014	20,402,820.00	State	Completed
41	Supply of 212.5 Metric Tons of 50kg/Bags Hydrated Lime	West Stone and Marble Processing Company Limited	2014	25,500,000.00	State	Completed
42	Supply and Delivery of HUWASAN	Diazo Specialities Nig. Ltd	2015	20,952,382.00	State	Completed

AGENCY: MINISTRY OF HOME AFFAIRS

S/N	NAME OF PROJECT	NAME OF CONTRACTOR	DATE OF AWARD	CONTRACT SUM	COMPLETION PERIOD	SOURCES OF FUNDINGS
1	Construction of Fire Service Station at Ikirun	AL-Baqae Nigeria Ltd.	15th October, 2018	20,294,922.17	8 Weeks	State Govt.
2	Construction of Fire Service Station at Ila- Orangun	Oye Oke Nigeria Ltd.	15th October, 2018	20,294,922.17	8 Weeks	State Govt.
3	Construction of Fire Service Station at Erin-Osun	De-Kingly Nigeria Ltd.	15th October, 2018	20,294,922.17	8 Weeks	State Govt.
4	Construction of Fire Service Station at Ilesa	Davechem Industries Limited	15th October, 2018	20,294,922.17	8 Weeks	State Govt.
5	Construction of Fire Service Station at Iwo	SECURA Invest. Ltd.	15th October, 2018	20,294,922.17	8 Weeks	State Govt.
6	Construction of Fire Service Station at Ejigbo	Denob Nigeria Ltd.	13th October, 2018	20,294,922.17	8 Weeks	State Govt.

1 7		Focus and Determination Global Ventures Ltd.	13th October, 2018	20,294,922.17	8 Weeks	State Govt.
1 8	Construction of Fire Service Station at Ipetu-Jesa	Abidave Nigeria Ltd.	13th Nov., 2018	20,294,922.17	8 Weeks	State Govt.
9	Construction of Fire Service Station at Ile- Ife	AL-Baqae Nigeria Ltd.	13th Nov., 2018	20,294,922.17	8 Weeks	State Govt.
10	Construction of Fire Service Station at Ede	Dekfam Nigeria Co. Ltd.	13th Nov., 2018	20,294,922.17	8 Weeks	State Govt.
11	Construction of Fire Service Station at Esa-Oke	De-Kingly Nigeria Ltd.	13th Nov., 2018	20,294,922.17	8 Weeks	State Govt.

AGENCY: MINISTRY OF HEALTH

S/N	NAME OF PROJECT	NAME OF CONTRACTOR	DATE OF AWARD	CONTRACT SUM	COMPLETION PERIOD	SOURCES OF FUNDINGS
1	Renovation, Furnishing and Equipping of Eight (8) offices and one (1) Conference Room of Osun Health Insurance Scheme at HSDP II Building behind OSAMDO Office Gbongan-Ibadan Road, Osogbo	Honey Jim Nigeria Ltd.	22nd May, 2018	14,479,800.08	8 Weeks	State Govt.
2	Supply of KIWI Vacuum Delive	Murfam Advance Trust Ltd.	5th March, 2018	58,000,000.00	3 Weeks	World Bank
3	Supply of Medical Equipment	Niniola Pharmacy Stores	23rd Oct. 2018	42,627,850.00	2 Weeks	World Bank
4	Supply of HIV Test Kits	Mile Stone Resources Ltd.	23rd Oct. 2018	21,675,000.00	2 Weeks	World Bank

REMARKS

On-going

RETC for

approval

On-going

RETC for

approval

On-going

RETC for

approval

Completed

On-going

On-going

RETC for

approval

Completed

On-going

On-going

Completed

Completed

On-going

REMARKS

On-Going

On-Going

On-Going

On-Going

REMARKS

Satisfactory

REMARKS

Completed

Completed

Completed

Completed